



Nielsen
Notice to Comply

June 29, 2018

Mr. Kevin Fry,

You were issued a stop work order on 6/14/2018 prohibiting all excavation work at the Kendal at Lexington construction site except for that work which is necessary to install the primary perimeter control measures called for in the approved erosion and sediment control plan for the SB West Basin. The City's erosion and sediment control inspector inspected the site this morning and reports all erosion and sediment control measures are now in compliance with the approved erosion and sediment control plans (see sheet C104A-IL). The stop work order issued on 6/14/2018 is hereby lifted and you may continue with excavation of that portion of the construction project located within the City of Lexington that is west of the ridge and served by the SB West Basin.

The remainder of the construction site that is east of the ridge and served by Pond 2 is limited to that work which is necessary to install the primary perimeter control measures called for in the approved erosion and sediment control plan for the Pond 2 Basin. Upon completion and inspection of the Pond 2 Basin, you may continue the remainder of the excavation work on the east side of the construction site.

Sincerely,

A handwritten signature in blue ink, appearing to read "Noah A. Simon".

Noah A. Simon
City Manager
City of Lexington